

Date: 28 October 2016

To: Alisha Reis

Cc: Alex Knettel, Dakota Miller

From: Todd Ficken, PE

RE: **NEDPED – Project Update**

Summary of NEDPED Project:

- (1) General – The project is finally nearing interim completion for the winter of 2016/2017. Most of the project elements are completed, but some elements remain. Those elements are primarily related to finishing up concrete work, general clean up and stabilization of ground, and some asphalt patching.

This past Wednesday, the 27th of October, there was a walk-through of the project to identify an interim punch list of the work that has been completed. Attendees were CDOT, Town Representative, and the Contractor. An interim punch list was developed.

Schedule wise, we do not have a written schedule for the remainder of the work to be completed this season from the Contractor. That has been requested at the walk-through on 27 October and we anticipate receiving one from them shortly, if not by the board meeting of 1 November. What has been verbally represented to us is the Contractor will be cleaned up for the winter, inclusive of finishing the concrete and pedestrian trails, by week of 14 November.

- (2) Update per sections:

- a. Hwy 72 (roundabout to the west end): This area is mostly complete. There still needs to be a concrete apron poured around the area drain lets, some general clean up, street striping, and final grading of the soil around the works areas. We will be checking with property owners to collect their comments about the restoration of their areas as well, i.e., the church parking lot, etc. The Contractor will also be freshening up the path material and gravel.
- b. Second Street (West of Snyder): – This area is complete, there is still some final grading to take place and general clean up, but this section is mostly complete.
- c. Second Street (Snyder to East): - This section still has some remaining concrete work to be completed, and finalizing the trail. The temporary road cap is in place and stable.
- d. East Street – The majority of this section of road is complete. There is some concrete work to be completed by the bus stop, the guard rail to be installed, a road patch, and some general clean up.
- e. Snyder Street – This section is mostly completed. There is still some clean-up work to be done.

(3) Community Members –

- a. Measures have been made to try and mitigate the possibility of drainage onto certain properties. These measures consist primarily of the installation of berms to deflect potential storm water runoff. From what we understand the temporary measures that have been put in place was deemed acceptable to the property owners. Also a berm was installed in the intersection of 2nd and Snyder in an attempt to deflect potential storm water flows as well.
- b. One of the property owner has requested a fence to re-installed. That will be done this season.
- c. There are some parking issues that have to be addressed and the Town is working on those items.



Todd E. Ficken, PE

F&D International LLC

Fn = 035 NEDPED Memo 28Oct16 – Project Update